



Willowbank Quarry CLG Meeting

2 DECEMBER 2024

Topics

- Works completed
- Photo summary
- Planned activities
- Complaints received
- Management plans



Works Completed to Date

- Office and Solar Installation complete
- Processing machines arrived
- Blessing of Willowbank by Ngāti Toa
- Fill Site Access road complete and stabilised
- SH58 Intersection upgrade completed
- Traffic monitoring cameras installed
- Infill Planting completed

Office and Solar Installation



Machines and Blessing



Fill Site Access and SRP Design



Traffic Monitoring



Planned Activities – Next 3 months

- Safety audit to complete for Intersection Upgrade
- Continue stripping Stage 1 & Stage 2
- Complete Pit fill stockpile
- Install Fill Site SRP and ESCs
- Install Alternative Unformed Legal Road
- Install culverts & fish passage at the Fill Site Entry & Stage 2 Crossing (notice of works issued)
- Install Fill Site Access Road on to Fill Site
- Ground water monitoring as per consent conditions
- Process material for sales
- Open quarry to Account holders

Complaints Received

- No complaints received this year

WILLOWBANK QUARRY COMMUNICATIONS AND COMPLAINTS REGISTER						
Date	Time of Incident	Time of Reporting	Person Reporting	Contact Details	Details of the Incident	Outcome
17/02/2022	1200	1400	PCC	Richard Hopkins	Complainant thought quarry was selling material, but instead importing drainage chip for preworks	Compliant - No actions required
25/02/2022	1730	1100	PCC	Richard Hopkins	Maintenance vehicle of sealed road at 1730hrs. Vehicle entered and exited via Paul North Farm gate	Compliant - No actions required
7/03/2022		1207	Cheryl Anderson	oda@xtra.co.nz	Accused site of not delivering Update newsletter	Sent via email
22/03/2022	9am (?)	10am	PCC	Richard Hopkins	Noise complaint from neighbouring property (Nadine & Nick). PCC arrived and inspected complaint from both neighbours and Quarry. Noise limits well under consents and no action required	Compliant - No Action required
1/04/2022	Unknown (30th March)	1425	GWRC	David Olson	Neighbour (trespassed) took photo of digger finishing contour drain from hump removal	Compliant - No Action required
4/04/2022	1002	1200	PCC	Chris McSweeney	Neighbours heard noise coming from quarry, also complained about the front gate sign being "premature"	No issues around noise. Gate sign removed temporarily and will apply for consent.
5/05/2022	2200	800	PCC	Chris McSweeney	Loud noise coming from quarry entrance at 10pm	Compliant - Gate camera picked up TMP trucks turning around in driveway entrance at Kennels
05/07/2022	23 June @ 11:20am	10:22am	PCC	Richard Hopkins	Loud explosions heard around Judgeford	Email sent - As I too notified PCC of the noises heard
8/07/2022	600	830	PCC	Richard Hopkins	Traffic and noise from Quarry	Compliant, No noise or excessive traffic
14/09/2022	Afternoon	20/09/2022	PCC	Richard Hopkins	Early traffic on Quarry Access road and Noisy activities	Compliant. No early traffic detected on cameras. Noise possibly side casting material off hill during windy day.
8/11/2022	Guy Fawkes night	8-Nov-22	Worksafe	Charlene Donald	Worksafe called by Resident concerned the quarry was lighting fires and letting off fireworks	Quarry was closed with no one on site. Fire was from farm activities. WorkSafe to call resident and explain
29/11/2023	1525	29/11/2023	Mario (Neighbour/Resident)	N/A	BOSCO T/T failed to stop at the sign posted stop sign on exit	Advised BOSCO and PCC

Management Plans - PCC

Management Plan	Submission timeframe to Council's Compliance Monitoring Officer	Current Status
Quarry Management Plan (QMP)	No later than 20 working days prior to the commencement of any activity authorised by this consent.	Approved
Noise Management Plan (NMP)	No later than 20 working days prior to the commencement of any activity authorised by this consent.	Approved
Noise Survey Plan (NSP)	No later than 20 working days prior to the commencement of noise monitoring activities.	Approved
Blasting Noise and Vibration Management Plan (BNVMP)	No later than 20 working days prior to the commencement of any blasting activity authorised by this consent.	Approved
Traffic Management Plan (TMP)	No later than 20 working days prior to use of the intersection by heavy vehicles, as authorised by this consent.	Approved
Biodiversity Offset and Monitoring Plan (BOMP)	At least 20 working days prior to the commencement of any biodiversity offset works.	Approved
Lizard Management Plan (LMP)	At least 20 working days prior to site investigation commencing in areas of potential lizard habitat (as identified in Cardno Ecological Impact Assessment).	Required
Quarry Rehabilitation Plan	Five years prior to the decommission of the Quarry.	Not Yet Required

Management Plans - GWRC

Management Plan	Submission timeframe to Council's Compliance Monitoring Officer	Current Status
Quarry Management Plan (QMP)	No later than 20 working days prior to the commencement of any activity authorised by this consent.	Approved
Erosion and Sediment Control Plan (ESCP)	No later than 20 working days prior to the commencement of any activity authorised by this consent.	Approved
Adaptive Monitoring Plan (AMP)	No later than 20 working days prior to the commencement of any activity authorised by this consent.	Approved
Flocculation Management Plan (FMP)	No later than 20 working days prior to the commencement of any activity authorised by this consent.	Approved
Stream Diversion & Wetland Management Plan (SDWMP)	The first part of the SWMP shall be submitted to the Manager for certification no later than 20 working days prior to the commencement of any stream or wetland works authorised by this consent and shall include the detail for when the remaining information shall be provided. All subsequent sections shall be submitted to the Manager for certification no later than 10 working days prior to the commencement of activities to which the SWMP relates.	Approved
Biodiversity Offset and Monitoring Plan (BOMP)	At least 20 working days prior to the commencement of any biodiversity offset works.	Approved
Quarry Rehabilitation Plan	Five years prior to the decommissioning of the Quarry.	Not Yet Required



Willowbank Quarry sponsors Pauatahanui School Lamb and Calf Day
2024



Thanks!